

## Getting Ready for Measurements

1. The old counter tops must be removed (i.e. tiles, Formica, Corian, laminate, cement and wood) if using same cabinets.  
 Y       N
2. All of the cabinets are to be installed (*including panels and drawers*), level and secure.  
 Y       N
3. If a full height splash is to be installed, upper cabinets must be installed and secured.  
 Y       N
4. A 3/4" or 5/8" plywood sub top must be level and flush with cabinet face.  
 Y       N
5. The under mount sink(s) are to be mounted in place/ the top mount sink(s) location have been cut out.  
 Y       N
6. All faucets and appliances are marked on sub-top and available at site.  
 Y       N
7. The work area is clean and ready for measure.  
 Y       N

Please check each one and fax or email this page to Pyramid so we can begin!

Please remember, if we must come back to measure because any of the above items are not ready, a charge may be incurred.

Necessary alterations at the job site to frame, cabinets, wood working, electrical, plumbing, etc., are the responsibility of the customer.